

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Decommissioning	Chapelcross	Cooling Tower Basins (ref. WP2)	Remediation & Environmental Services	Lisapagan@magnoxsites.com Alison.cowan@magnoxsites.com	Other	£1m to £5m	n/a	Mar-17 (f)	May-17 (f)	Not yet confirmed	07. ITT in preparation
Decommissioning	Hunterston	Characterisation Development (ref. Phase 3)	Remediation & Environmental Services	Ewan.davidson@magnoxsites.com	TBA	£100k to £500k	n/a	Apr-17 (f)	Feb-18 (f)	Not yet confirmed	01. On the horizon
Decommissioning	Hunterston	Remediation and Restoration Works (ref. Phase 1)	Remediation & Environmental Services	Ewan.davidson@magnoxsites.com	TBA	<£100K	n/a	Apr-17 (f)	Aug-17 (f)	Not yet confirmed	01. On the horizon
Decommissioning	Hunterston	Procurement for Groundwater Monitoring (6 Years)	Remediation & Environmental Services	Ewan.davidson@magnoxsites.com	TBA	TBA	n/a	Apr-17 (f)	Mar-18 (f)	Not yet confirmed	01. On the horizon
Decommissioning	Hunterston	Deplanting Concept (ref. Phase 2)	Design services/support	Ewan.davidson@magnoxsites.com	TBA	TBA	n/a	Dec-17 (f)	Mar-18 (f)	Not yet confirmed	01. On the horizon
Decommissioning	Hunterston	Weather Envelope	Engineering	Ewan.davidson@magnoxsites.com	OJEU	£10m to £25m	Mar-17	May-17 (f)	Oct-17 (f)	Not yet confirmed	01. On the horizon
Decommissioning	Sizewell	Diving Operations - Under Water Size Reduction of Pond Furniture	Decommissioning, Demolition & Deplant	nicola.j.smith-Lee@magnoxsites.com	Other	£5m to £10m	n/a	Mar-17 (f)	May-17 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Sizewell	Diving Operations Report	Decommissioning, Demolition & Deplant	nicola.j.smith-Lee@magnoxsites.com	Other	£100k to £500k	n/a	Mar-17 (f)	May-17 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Winfrith	Reactor Decommissioning Package 1 - Detailed Design, Build and Installation of Mechanical, Ventilation and EC&I systems	Decommissioning, Demolition & Deplant	janet.smith@magnoxsites.com	OJEU	£1m to £5m	Oct-16	Dec-16 (a)	Jun-17 (f)	Not yet confirmed	08. ITT issued
Decommissioning	Winfrith	Reactor Decommissioning Package 2 - Detailed Design, Build and Installation of Mast Manipulator	Decommissioning, Demolition & Deplant	janet.smith@magnoxsites.com	OJEU	£1m to £5m	n/a	Jul-16 (a)	Dec-16 (a)	Walischmiller Engineering GmbH	11. Contract awarded
Decommissioning	Winfrith	Reactor Decommissioning Package 2a - Supply of Master Slave Manipulators	Plant & Equipment & Materials	janet.smith@magnoxsites.com	Other	<£100K	n/a	Jan-18 (f)	Jan-18 (f)	Not yet confirmed	14. On hold/ under review
Decommissioning	Winfrith	Reactor Decommissioning Package 2b - Detailed Design, Build and Supply of Laser package and associated cooling system	Plant & Equipment & Materials	janet.smith@magnoxsites.com	OJEU	£100k to £500k	Jan-17	Jan-17 (a)	Jun-17 (f)	Not yet confirmed	08. ITT issued
Decommissioning	Winfrith	Steam Drum Removal	Decommissioning, Demolition & Deplant	jed.bonsor@magnoxsites.com	Other	TBA	Apr-17	Apr-17 (f)	Jun-17 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Multi Site	Design, manufacture and installation of a Mobile Active Effluent Treatment Plant (MAETP)	Plant & Equipment & Materials	Alison.cowan@magnoxsites.com Sarah.j.deeble@magnoxsites.com	OJEU	£10m to £25m	May-16	Jul-16 (a)	Jan-17 (a)	Kurion Ltd	11. Contract awarded
Decommissioning	Oldbury	Moasik Handling Equipment Manufacture	Plant & Equipment & Materials	louise.x.brown@magnoxsites.com	OJEU	£1m to £5m	Oct-16	Nov-16 (a)	Mar-17 (f)	Not yet confirmed	09. Tenders being assessed
Decommissioning	Dungeness	Infrastructure Improvements - Ongoing Works - De-Wire Installation and Commission of Electrical De-wire system	Construction	amanda.j.clark@magnoxsites.com	TBA	£100k to £500k	n/a	Feb-18 (f)	Mar-18 (f)	Not yet confirmed	14. On hold/ under review
Decommissioning	Dungeness	Infrastructure Improvements - Control & Instrumentation (C&I) Overlay - Install and Commission C&I Overlay	Construction	amanda.j.clark@magnoxsites.com	TBA	£100k to £500k	n/a	Feb-18 (f)	Mar-18 (f)	Not yet confirmed	14. On hold/ under review
Decommissioning	Dungeness	Infrastructure Improvements - Site Separation - Install and Commission Diversion for Site Separation	Construction	amanda.j.clark@magnoxsites.com	TBA	£100k to £500k	n/a	Feb-18 (f)	Mar-18 (f)	Not yet confirmed	14. On hold/ under review
Decommissioning	Dungeness	Infrastructure Improvements - Reactor Void Pump - Install and Commission Reactor Void Pump	Construction	amanda.j.clark@magnoxsites.com	TBA	£100k to £500k	n/a	Feb-18 (f)	Mar-18 (f)	Not yet confirmed	14. On hold/ under review
Decommissioning	Bradwell	Pumphouse & Offshore Structures	Decommissioning, Demolition & Deplant	richard.sadd@magnoxsites.com	TBA	£500k to £1m	n/a	Jun-17 (f)	Dec-17 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Harwell	Liquid Effluent Treatment Plant (LETP) - P3 Site Infrastructure & Temp Buildings	Construction	sally.j.dive@magnoxsites.com	Other	£500k to £1m	n/a	Nov-16 (a)	Jan-17 (a)	jones brothers	12. Contract in place
Decommissioning	Harwell	Liquid Effluent Treatment Plant (LETP) - P4A Temporary Steelwork Buildings	Construction	sally.j.dive@magnoxsites.com	Other	£100k to £500k	n/a	Sep-16 (a)	Jan-17 (a)	Roder HTS	12. Contract in place
Decommissioning	Harwell	Liquid Effluent Treatment Plant (LETP)- P4B Modular Buildings	Construction	sally.j.dive@magnoxsites.com	Other	£100k to £500k	n/a	Dec-16 (a)	Mar-17 (f)	Not yet confirmed	08. ITT issued
Decommissioning	Harwell	Non Rad Waste Management	Waste management, disposal & storage	sally.j.dive@magnoxsites.com	OJEU	£1m to £5m	Aug-16	Nov-16 (a)	Mar-17 (f)	Not yet confirmed	08. ITT issued
Decommissioning	Dungeness	Boiler House Monitoring - Asbestos Surveys - 2016/2017	Manpower	amanda.j.clark@magnoxsites.com	Other	£100k to £500k	n/a	n/a (a)	Mar-17 (f)	Exova Ltd	03. Call off from existing contract/ framework
Decommissioning	Dungeness	Boiler House Monitoring - Asbestos Surveys - 2017/2018	Manpower	amanda.j.clark@magnoxsites.com	Other	£500k to £1m	n/a	n/a (a)	Apr-17 (f)	Exova Ltd	03. Call off from existing contract/ framework
Decommissioning	Sizewell	Skips Waste Baskets and Stand	Decommissioning, Demolition & Deplant	nicola.j.smith-Lee@magnoxsites.com	Other	<£100K	n/a	n/a (a)	Feb-17 (a)	Echo Engineering	11. Contract awarded
Asset Management	Winfrith	Sea Pipeline	Support Services	Carole O'Donnell	TBA	£100k to £500k	Apr-17	May-17 (f)	Jul-17 (f)	Not yet confirmed	02. Strategy being developed

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Asset Management	Berkeley	Re-roof and where possible improve drainage to Blower House roofs	Maintenance	Carole O'Donnell	Other	£100k to £500k	n/a	Aug-17 (f)	Oct-17 (f)	Tend: Actavo, Interserve and Trant	07. ITT in preparation
Asset Management	Berkeley	Carry our 18nr concrete repairs to Safestore Buildings	Support Services	Carole O'Donnell	Other	£100k to £500k	n/a	Dec-16 (a)	Feb-17 (a)	Actavo	11. Contract awarded
Asset Management	Hinkley	Water Main Refurbishment	Support Services	Linda Sapsford	Other	£500k to £1m	Dec-16	Mar-17 (f)	Jun-17 (f)	Not yet confirmed	06. Eols being assessed
Asset Management	Chapelcross	Repair Roof	Construction	Suk Yee Hermon	Other	<£100K	n/a	Oct-16 (a)	Dec-16 (a)	Story Contracting	12. Contract in place
Asset Management	Chapelcross	Replace Ventilation System Inlet Heating	Construction	Suk Yee Hermon	TBA	£100k to £500k	n/a	Feb-17 (a)	Mar-17 (f)	Not yet confirmed	08. ITT issued
Asset Management	Multi Site	Supply and Installation of 8 LED Digital Site Displays	Maintenance	Suk Yee Hermon	Other	<£100K	n/a	Nov-16 (a)	Jan-17 (a)	Scanlite Visual Communications	12. Contract in place
Waste	Berkeley	Complete Design and Manufacture - Assay System (ref. WP5)	Waste management, disposal & storage	Colin Fox	Achilles	£100k to £500k	Mar-17	Nov-16 (a)	Feb-17 (a)	Antech	11. Contract awarded
Waste	Berkeley	Off Site Testing - Assay System (ref. WP5)	Waste management, disposal & storage	Colin Fox	Achilles	<£100K	Oct-17	Nov-16 (a)	Feb-17 (a)	Antech	11. Contract awarded
Waste	Berkeley	Installation & STW - Assay Table - Scales - Tray - Tooling (ref. WP1)	Waste management, disposal & storage	Colin Fox	Other	£100k to £500k	Jul-17	Nov-16 (a)	Feb-17 (a)	Antech	11. Contract awarded
Waste	Berkeley	Cave Investigation and Maintenance	Waste management, disposal & storage	Colin Fox	Other	£100k to £500k	Mar-17	Dec-16 (a)	Mar-17 (f)	Tend: STS, Penney, Aquila, Jordans	10. Identification of preferred bidder
Waste	Berkeley	Installation & Commission - Assay System (ref. WP5)	Waste management, disposal & storage	Colin Fox	Achilles	<£100K	Jan-18	Nov-16 (a)	Feb-17 (a)	Antech	11. Contract awarded
Waste	Berkeley	Manufacture - Dry Fuel Handling Facility Modifications (ref. WP2)	Waste management, disposal & storage	Colin Fox	Achilles	<£100K	Mar-17	Dec-16 (a)	Mar-17 (f)	Tend: STS, Penney, Aquila, Jordans	10. Identification of preferred bidder
Waste	Berkeley	Manufacture - Assay Table - Scales - Tray - Tooling (ref. WP1)	Waste management, disposal & storage	Colin Fox	Achilles	£100k to £500k	Mar-17	Nov-16 (a)	Feb-17 (a)	Antech	11. Contract awarded
Waste	Oldbury	Retrieval Packages	Waste management, disposal & storage	John Gallagher	Other	£100k to £500k	n/a	May-17 (f)	Sep-17 (f)	Aquablast	07. ITT in preparation
Waste	Sizewell	Manufacture of Engineered Retrieval Packages	Engineering	John Gallagher	Other	<£100K	n/a	May-17 (f)	Sep-17 (f)	Not yet confirmed	07. ITT in preparation
Waste	Chapelcross	Tank Removal Design	Waste management, disposal & storage	Jim Burrows	OJEU	<£100K	Oct-16	Feb-17 (a)	Jun-17 (f)	Not yet confirmed	08. ITT issued
Waste	Chapelcross	Tank Removal Equipment procurement	Waste management, disposal & storage	Jim Burrows	OJEU	<£100K	n/a	Feb-17 (a)	Jun-17 (f)	Not yet confirmed	08. ITT issued
Waste	Chapelcross	Cutting Box Design	Waste management, disposal & storage	Jim Burrows	OJEU	<£100K	Nov-16	Feb-17 (a)	Jun-17 (f)	Not yet confirmed	08. ITT issued
Waste	Chapelcross	Cutting Box Design	Waste management, disposal & storage	Jim Burrows	OJEU	<£100K	Oct-16	Feb-17 (a)	Jun-17 (f)	Not yet confirmed	08. ITT issued
Waste	Chapelcross	Cutting Box Procurement	Waste management, disposal & storage	Jim Burrows	OJEU	<£100K	May-17	Feb-17 (a)	Jun-17 (f)	Not yet confirmed	08. ITT issued
Waste	Chapelcross	Process Cubicle Pipework Cutting Procurement	Waste management, disposal & storage	Jim Burrows	OJEU	<£100K	Oct-16	Feb-17 (a)	Jun-17 (f)	Not yet confirmed	08. ITT issued
Waste	Chapelcross	Annex Design and Ventilation	Waste management, disposal & storage	Jim Burrows	OJEU	£100k to £500k	Oct-16	Feb-17 (a)	Jun-17 (f)	Not yet confirmed	08. ITT issued
Waste	Hunterston	Manufacture of 2 off New Pumps	Plant & Equipment & Materials	Jim Burrows	Other	<£100K	n/a	n/a (a)	Feb-17 (a)	Barr & Wray	11. Contract awarded

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS		
Waste	Hunterston	Finalise and Submit PICR and PACR	Design services/support	Jim Burrows	Achilles	<£100K	n/a	n/a	(a)	Mar-17	(f)	ARC	10. Identification of preferred bidder
Waste	Harwell	Process remaining Hereditary WRATs	Consumables	Sara Freeman	Other	£1m to £5m	n/a	Dec-16	(a)	Apr-17	(f)	Alchemie	09. Tenders being assessed
Waste	Harwell	SNM Design Gemini, Prepare Safety Analysis Report & Submit to the ASN (Part 2) (SVR)	Design services/support	Sara Freeman	Other	£100k to £500k	n/a	n/a	(a)	Sep-17	(f)	Areva TN International	10. Identification of preferred bidder
Waste	Harwell	Assemble Gemini Transport Packages	Waste management, disposal & storage	Sara Freeman	Other	<£100K	n/a	Dec-17	(a)	Feb-18	(f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Refurbishment of TN Gemini Doors	Plant & Equipment & Materials	Sara Freeman	Other	£100k to £500k	n/a	Aug-17	(a)	Nov-17	(f)	Not yet confirmed	07. ITT in preparation
Waste	Harwell	FHISO Modifications To Transport CHILW Drums Under Revised Transport Regulations	Transport of materials	Sara Freeman	Other	<£100K	Dec-16	Dec-16	(a)	Mar-17	(f)	Croft Associates	10. Identification of preferred bidder
Waste	Harwell	FHISO Modifications To Transport Concrete Lined Drums (CLDs) in Stillages	Transport of materials	Sara Freeman	Other	£100k to £500k	Dec-16	Dec-16	(a)	Mar-17	(f)	Croft Associates	10. Identification of preferred bidder
Waste	Trawsfynydd	Containers Purchase 2017-18	Waste management, disposal & storage	Barry Davies	Other	£100k to £500k	n/a	n/a	(a)	Apr-17	(f)	Not yet confirmed	02. Strategy being developed
Waste	Trawsfynydd	Containers Purchase 2018-19	Waste management, disposal & storage	Barry Davies	Other	£500k to £1m	n/a	n/a	(a)	Apr-18	(f)	Not yet confirmed	02. Strategy being developed
Waste	Multisite	Procurement of Cross Site Transporter, Tug and Trailer	Plant & Equipment & Materials	Colm Dinan	OJEU	£1m to £5m	Dec-16	Jan-17	(a)	Mar-17	(f)	Tend: Bradshaw (T), Lift Safe (T), Linde (T), Still MH (T), Terberg (T)	08. ITT issued
Waste	Multisite	Fork Lift TRucks	Plant & Equipment & Materials	Colm Dinan	OJEU	£100k to £500k	Feb-17	Mar-17	(f)	May-17	(f)	Not yet confirmed	02. Strategy being developed
Asset Management F	Multi site Framework	Site Security Systems (4+1+1 years)	Support Services	carole.a.odonnell@magnoxsites.com	Achilles	£10m to £25m	n/a	May-17	(f)	Jan-18	(f)		02. Strategy being developed
Asset Management F	Multi site Framework	Site Security Guard Services (4+2 years)	Support Services	carole.a.odonnell@magnoxsites.com	OJEU	£5m to £10m	n/a	May-17	(f)	Jan-18	(f)		02. Strategy being developed
Asset Management F	Multi site Framework	Electricity & Gas Supply (3 years)	Utilities	linda.sapsford@magnoxsites.com	OJEU (Utilities)	£5m to £10m	n/a	Mar-16	(a)	Dec-16	(a)	EdF(T);SSE(T);Scottish Power(T);Dong energy(T);Smartest(T)	10. Identification of preferred bidder
Asset Management F	Multi site Framework	High Voltage Electricity Switchgear Maintenance (4 years)	Plant & Equipment & Materials	paul.a.rumble@magnoxsites.com	Other	TBA	n/a	Mar-17	(f)	Jan-18	(f)		02. Strategy being developed
Engineering	Multi site Framework	Train Services - Nuclear moves (2 years)	Transport of materials	castel.x.fairlie@magnoxsites.com	Other	£5m to £10m	n/a	Jan-17	(a)	Feb-17	(a)	DRS (C)	11. Contract awarded
Engineering	Multi site Framework	Asbestos Monitoring and Consultancy Services (4 years)	Manpower	pauline.z.mackemsley@magnoxsites.com	OJEU	£5m to £10m	n/a	Apr-17	(f)	Aug-17	(f)		02. Strategy being developed
HR, Corp & Fleet	Multi site Framework	Agency main contract (3+1+1 years)	Manpower	steven.i.lock@magnoxsites.com	OJEU	£25m to £50m	n/a	n/a	(a)	Apr-18	(f)	CAPITA (C)	02. Strategy being developed
Prof Services	Multi site Framework	Professional Services Project Controls Managed Service (3+1+1 years)	Manpower	steven.i.lock@magnoxsites.com	OJEU (Public)	£50m to £100m	n/a	Mar-17	(f)	Jul-17	(f)	Turner & Townsend (C)	02. Strategy being developed
Prof Services	Multi site Framework	Professional Services - Specialist Nuclear Services (3+1 years)	Manpower	annette.turner@magnoxsites.com	OJEU (Public)	£50m to £100m	n/a	Mar-18	(f)	Jan-19	(f)	Not yet confirmed	02. Strategy being developed
Prof Services	Multi site Framework	Health Physics Resources (4 years)	Health & Safety	steven.i.lock@magnoxsites.com	OJEU (Public)	£10m to £25m	n/a	Mar-17	(f)	Oct-17	(f)		02. Strategy being developed
HR, Corp & Fleet	Multi site Framework	Accounts Payable (4 years)	Support Services	Susan Owen (Magnox) susan.owen@magnoxsites.com	OJEU (Public)	£1m to £5m	Dec-16	Mar-17	(f)	Jun-17	(f)		05. Advert published
HR, Corp & Fleet	Multi site Framework	Payroll	Support Services	Susan Owen (Magnox) susan.owen@magnoxsites.com	OJEU (Public)	£500k to £1m	Nov-16	Mar-17	(f)	Jun-17	(f)	Not yet confirmed	05. Advert published

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Engineering	Multi site Framework	Supply of Maintenance, Repair and Operations (MRO) consumables (3+1 years)	Plant & Equipment & Materials	james.hiller@magnoxsites.com	OJEU (Utilities)	£10m to £25m	Jun-17	Oct-17 (f)	Aug-18 (f)	Not yet confirmed	01. On the horizon
Engineering	Multi site Framework	PEACH (Plant Equipment & Crane Hire) (3+1 years)	Consumables	james.hiller@magnoxsites.com	OJEU (Utilities)	£1m to £5m	Apr-17	Jul-17 (f)	Dec-17 (f)		02. Strategy being developed
Engineering	Multi site Framework	Supply of Air Filtration and Ancillary Equipment (3+1 years)	Consumables	james.hiller@magnoxsites.com	OJEU (Utilities)	£500k to £1m	Feb-17	Mar-17 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Engineering	Multi site Framework	Portable Metrology & EPDs (7 years)	Health & Safety	isla.fray@magnoxsites.com	OJEU (Public)	£25m to £50m	n/a	Mar-18 (f)	Jan-19 (f)	Not yet confirmed	02. Strategy being developed
Engineering	Multi site Framework	Installed Metrology (7 years)	Health & Safety	isla.fray@magnoxsites.com	OJEU (Public)	£25m to £50m	n/a	Mar-18 (f)	Jan-19 (f)	Not yet confirmed	02. Strategy being developed
Engineering	Multi site Framework	Radiological Iodine & HEPA Filter Testing (5 years)	Facilities Management	steve.x.watson@magnoxsites.com	OJEU	£500k to £1m	n/a	Apr-17 (f)	Sep-17 (f)		02. Strategy being developed
Engineering	Multi site Framework	Land Quality Services (4 years)	Remediation & Environmental Services	castel.x.fairlie@magnoxsites.com	OJEU (Public)	£1m to £5m	n/a	Sep-17 (f)	Apr-18 (f)		02. Strategy being developed
Engineering	Multi site Framework	Provision of gas, cylinder and bulk (4 years)	Consumables	james.hiller@magnoxsites.com	OJEU (Utilities)	£1m to £5m	n/a	n/a (a)	Apr-19 (f)	Not yet confirmed	03. Call off from existing contract/ framework
Engineering	Multi site Framework	6m3 Boxes (10 years)	Waste management, disposal & storage	kevin.l.sheppard@magnoxsites.com	OJEU (Public)	£25m to £50m	Apr-16	Jul-16 (a)	Mar-17 (f)		10. Identification of preferred bidder
Engineering	Multi site Framework	TRU-Shield boxes (5 years)	Waste management, disposal & storage	kevin.l.sheppard@magnoxsites.com	OJEU (Public)	£5m to £10m	n/a	n/a (a)	Feb-18 (f)		02. Strategy being developed
Engineering	Multi site Framework	3m3 Boxes (G Traws) (5 years)	Waste management, disposal & storage	kevin.l.sheppard@magnoxsites.com	OJEU (Public)	£1m to £5m	Feb-18	Jun-18 (f)	Feb-19 (f)		02. Strategy being developed
IT	Multi site Framework	IT Resource Project (5 years)	IT hardware/software	Anna.Bourne@magnoxsites.com	OJEU (Utilities)	£25m to £50m	Apr-17	Jun-17 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed